

Longitudinal Feedback Commissioning at BEPC-II

Preliminary Summary

Yue Jun-Hui¹, M. Tobiyama², Zhou Zhe-Ran³, Sui
Yan-Feng¹, D. Teytelman⁴, et. al.

¹IHEP, Beijing, China

²KEK, Tsukuba, Japan

³NSRL, Hefei, Anhui, China

⁴Dimtel, Inc., San Jose, CA, USA

January 8, 2010



Overall Status

- All Dimtel hardware is installed:
 - Two FBE-500L longitudinal front/back end units;
 - Two iGp-396F bunch-by-bunch processors;
- Other accessories: power amplifier monitoring, fiducial conversion, RF reference distribution.
- On Tuesday (January 5th) we have configured and timed both systems.
- On Tuesday and Wednesday spent part of the day on a tutorial and practical training on system operation and setup.



Overall Status

- All Dimtel hardware is installed:
 - Two FBE-500L longitudinal front/back end units;
 - Two iGp-396F bunch-by-bunch processors;
- Other accessories: power amplifier monitoring, fiducial conversion, RF reference distribution.
- On Tuesday (January 5th) we have configured and timed both systems.
- On Tuesday and Wednesday spent part of the day on a tutorial and practical training on system operation and setup.



Overall Status

- All Dimtel hardware is installed:
 - Two FBE-500L longitudinal front/back end units;
 - Two iGp-396F bunch-by-bunch processors;
- Other accessories: power amplifier monitoring, fiducial conversion, RF reference distribution.
- On Tuesday (January 5th) we have configured and timed both systems.
- On Tuesday and Wednesday spent part of the day on a tutorial and practical training on system operation and setup.




Overall Status

- All Dimtel hardware is installed:
 - Two FBE-500L longitudinal front/back end units;
 - Two iGp-396F bunch-by-bunch processors;
- Other accessories: power amplifier monitoring, fiducial conversion, RF reference distribution.
- On Tuesday (January 5th) we have configured and timed both systems.
- On Tuesday and Wednesday spent part of the day on a tutorial and practical training on system operation and setup.




Front-end Timing: e^+



- Move ADC clock in 100 ps steps;
- Record single-bunch RMS over 1200 turns;
- From this sweep we determine optimal front-end timing;
- Sweep shows good bunch-to-bunch isolation.



Longitudinal Grow/Damp: Positrons





- Grow/damp at 182.4 mA;
- Growth rate of 0.1 ms^{-1} — growth time of 10 ms;
- Fast damping of 0.66 ms^{-1} (1.5 ms damping time);
- Eigenmode 63 is unstable;
- 50+ data sets to analyze at currents from 135 to 182 mA.

BEPC-II E+ jan0710/001815: Io= 182.3677mA, Dsamp= 9, ShifGain= 0, Nbnun= 99, At Fs: G1= 0.37668, G2= 0, Ph1= 164.1239, Ph2= 0, Brkpt= 4555, Calib= 1.6173.





Injection in e^-



- Single BPM connected to the front-end;
- Acquisition is triggered by injection clock;
- Injection kickers fire, no beam from linac;
- Stripchart with the measured RMS makes kicker balancing very simple.



Injection in e^-



- Single BPM connected to the front-end;
- Acquisition is triggered by injection clock;
- Injection kickers fire, no beam from linac;
- Stripchart with the measured RMS makes kicker balancing very simple.



Instability Thresholds

- Positrons:
 - Horizontal threshold around 100 mA;
 - Longitudinal threshold at 133 mA;
 - Vertical threshold around 170 mA.
- Electrons:
 - Beam longitudinally stable to 270 mA;
 - See a bit of mode 63 getting close to the threshold.



Instability Thresholds

- Positrons:
 - Horizontal threshold around 100 mA;
 - Longitudinal threshold at 133 mA;
 - Vertical threshold around 170 mA.
- Electrons:
 - Beam longitudinally stable to 270 mA;
 - See a bit of mode 63 getting close to the threshold.



Summary

- Commissioning is proceeding quite well;
- Need more beam current in the electron ring to measure the longitudinal growth rates;
- Power amplifiers and kickers are very strong - easy to achieve fast damping rates and strong disturbance rejection;
- Timing stability: revolution clock reference seems to move frequently (every day so far);
- Need a plan to maintaining feedback timing and phasing (use the same reference as the RF systems in respective rings?);
- Temperature management in the LFB room.



Summary

- Commissioning is proceeding quite well;
- Need more beam current in the electron ring to measure the longitudinal growth rates;
- Power amplifiers and kickers are very strong - easy to achieve fast damping rates and strong disturbance rejection;
- Timing stability: revolution clock reference seems to move frequently (every day so far);
- Need a plan to maintaining feedback timing and phasing (use the same reference as the RF systems in respective rings?);
- Temperature management in the LFB room.



Summary

- Commissioning is proceeding quite well;
- Need more beam current in the electron ring to measure the longitudinal growth rates;
- Power amplifiers and kickers are very strong - easy to achieve fast damping rates and strong disturbance rejection;
- Timing stability: revolution clock reference seems to move frequently (every day so far);
- Need a plan to maintaining feedback timing and phasing (use the same reference as the RF systems in respective rings?);
- Temperature management in the LFB room.



Summary

- Commissioning is proceeding quite well;
- Need more beam current in the electron ring to measure the longitudinal growth rates;
- Power amplifiers and kickers are very strong - easy to achieve fast damping rates and strong disturbance rejection;
- Timing stability: revolution clock reference seems to move frequently (every day so far);
- Need a plan to maintaining feedback timing and phasing (use the same reference as the RF systems in respective rings?);
- Temperature management in the LFB room.



Summary

- Commissioning is proceeding quite well;
- Need more beam current in the electron ring to measure the longitudinal growth rates;
- Power amplifiers and kickers are very strong - easy to achieve fast damping rates and strong disturbance rejection;
- Timing stability: revolution clock reference seems to move frequently (every day so far);
- Need a plan to maintaining feedback timing and phasing (use the same reference as the RF systems in respective rings?);
- Temperature management in the LFB room.



Summary

- Commissioning is proceeding quite well;
- Need more beam current in the electron ring to measure the longitudinal growth rates;
- Power amplifiers and kickers are very strong - easy to achieve fast damping rates and strong disturbance rejection;
- Timing stability: revolution clock reference seems to move frequently (every day so far);
- Need a plan to maintaining feedback timing and phasing (use the same reference as the RF systems in respective rings?);
- Temperature management in the LFB room.

