

# LLRF9 Status Update

## Second AP Results and More

D. Teytelman

Dimtel, Inc., San Jose, CA, USA

March 2, 2021

The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop

The Bad

Klystron Phase  
Loop  
Tuner Loops

The Ugly

Summary

# Outline

## The Good

**AP Summary**

Interlock Chain Testing

Feedback Tuning

Drive Power Loop

## The Bad

Klystron Phase Loop

Tuner Loops

## The Ugly

## Summary

### The Good

AP Summary

Interlock Chain  
Testing

Feedback Tuning

Drive Power Loop

### The Bad

Klystron Phase  
Loop

Tuner Loops

### The Ugly

### Summary

# Current Status

- ▶ **Verified the operation with the interlock chassis;**
- ▶ Operated in the drive power-limited configuration first:
  - ▶ Removed load angle offset settings from the tuner loops and readjusted forward phases to tune all cavities on resonance;
  - ▶ Tested drive power loop operation with the HVPS limited to 50–52 kV range.
- ▶ Removed 10 dB of attenuation at the output of LLRF9 to raise the saturated drive power from ~6 to 60 W;
- ▶ Adjusted station setpoint ramping rates and drive power loop gain for a reasonable balance;
- ▶ Demonstrated controlled station turn-on and turn-off;
- ▶ Adjusted station phase to roughly match the old setup and injected ~20 mA.

## The Good

### AP Summary

Interlock Chain  
Testing

Feedback Tuning

Drive Power Loop

## The Bad

Klystron Phase  
Loop

Tuner Loops

## The Ugly

## Summary

# Current Status

- ▶ Verified the operation with the interlock chassis;
- ▶ Operated in the drive power-limited configuration first:
  - ▶ Removed load angle offset settings from the tuner loops and readjusted forward phases to tune all cavities on resonance;
  - ▶ Tested drive power loop operation with the HVPS limited to 50–52 kV range.
- ▶ Removed 10 dB of attenuation at the output of LLRF9 to raise the saturated drive power from ~6 to 60 W;
- ▶ Adjusted station setpoint ramping rates and drive power loop gain for a reasonable balance;
- ▶ Demonstrated controlled station turn-on and turn-off;
- ▶ Adjusted station phase to roughly match the old setup and injected ~20 mA.

## The Good

### AP Summary

Interlock Chain  
Testing

Feedback Tuning

Drive Power Loop

## The Bad

Klystron Phase  
Loop

Tuner Loops

## The Ugly

## Summary

# Current Status

- ▶ Verified the operation with the interlock chassis;
- ▶ Operated in the drive power-limited configuration first:
  - ▶ Removed load angle offset settings from the tuner loops and readjusted forward phases to tune all cavities on resonance;
  - ▶ Tested drive power loop operation with the HVPS limited to 50–52 kV range.
- ▶ Removed 10 dB of attenuation at the output of LLRF9 to raise the saturated drive power from ~6 to 60 W;
- ▶ Adjusted station setpoint ramping rates and drive power loop gain for a reasonable balance;
- ▶ Demonstrated controlled station turn-on and turn-off;
- ▶ Adjusted station phase to roughly match the old setup and injected ~20 mA.

## The Good

### AP Summary

Interlock Chain  
Testing

Feedback Tuning

Drive Power Loop

## The Bad

Klystron Phase  
Loop

Tuner Loops

## The Ugly

### Summary

# Current Status

- ▶ Verified the operation with the interlock chassis;
- ▶ Operated in the drive power-limited configuration first:
  - ▶ Removed load angle offset settings from the tuner loops and readjusted forward phases to tune all cavities on resonance;
  - ▶ Tested drive power loop operation with the HVPS limited to 50–52 kV range.
- ▶ Removed 10 dB of attenuation at the output of LLRF9 to raise the saturated drive power from ~6 to 60 W;
- ▶ Adjusted station setpoint ramping rates and drive power loop gain for a reasonable balance;
- ▶ Demonstrated controlled station turn-on and turn-off;
- ▶ Adjusted station phase to roughly match the old setup and injected ~20 mA.

## The Good

### AP Summary

Interlock Chain  
Testing

Feedback Tuning

Drive Power Loop

## The Bad

Klystron Phase  
Loop

Tuner Loops

## The Ugly

### Summary

# Current Status

- ▶ Verified the operation with the interlock chassis;
- ▶ Operated in the drive power-limited configuration first:
  - ▶ Removed load angle offset settings from the tuner loops and readjusted forward phases to tune all cavities on resonance;
  - ▶ Tested drive power loop operation with the HVPS limited to 50–52 kV range.
- ▶ Removed 10 dB of attenuation at the output of LLRF9 to raise the saturated drive power from ~6 to 60 W;
- ▶ Adjusted station setpoint ramping rates and drive power loop gain for a reasonable balance;
- ▶ Demonstrated controlled station turn-on and turn-off;
- ▶ Adjusted station phase to roughly match the old setup and injected ~20 mA.

## The Good

### AP Summary

Interlock Chain  
Testing

Feedback Tuning

Drive Power Loop

## The Bad

Klystron Phase  
Loop

Tuner Loops

## The Ugly

### Summary

# Current Status

- ▶ Verified the operation with the interlock chassis;
- ▶ Operated in the drive power-limited configuration first:
  - ▶ Removed load angle offset settings from the tuner loops and readjusted forward phases to tune all cavities on resonance;
  - ▶ Tested drive power loop operation with the HVPS limited to 50–52 kV range.
- ▶ Removed 10 dB of attenuation at the output of LLRF9 to raise the saturated drive power from ~6 to 60 W;
- ▶ Adjusted station setpoint ramping rates and drive power loop gain for a reasonable balance;
- ▶ Demonstrated controlled station turn-on and turn-off;
- ▶ Adjusted station phase to roughly match the old setup and injected ~20 mA.

## The Good

### AP Summary

Interlock Chain  
Testing

Feedback Tuning

Drive Power Loop

## The Bad

Klystron Phase  
Loop

Tuner Loops

## The Ugly

### Summary



# Outline

## The Good

AP Summary

**Interlock Chain Testing**

Feedback Tuning

Drive Power Loop

## The Bad

Klystron Phase Loop

Tuner Loops

## The Ugly

## Summary

### The Good

AP Summary

Interlock Chain  
Testing

Feedback Tuning

Drive Power Loop

### The Bad



Klystron Phase  
Loop

Tuner Loops

### The Ugly

### Summary

# Verifying RFP Output to Interlock Delay



- ▶ RFP output is split between the LLRF9 channel 0 and the interlock chassis;
- ▶ Station in tune mode, output adjusted to  $-14$  dBm;
- ▶ Set klystron reflected power interlock threshold to 0;
- ▶  $2.4 \mu\text{s}$  delay between the RFP drive going away and the LLRF reacting to the interlock;
- ▶ RFP connected directly to the interlock chassis and set to  $-17$  dBm;
- ▶ Can use field damping transients to measure cavity Q and detuning.

The Good

AP Summary

Interlock Chain

Testing

Feedback Tuning

Drive Power Loop

The Bad

Klystron Phase



Loop

Tuner Loops

The Ugly

Summary

# Verifying RFP Output to Interlock Delay



- ▶ RFP output is split between the LLRF9 channel 0 and the interlock chassis;
- ▶ Station in tune mode, output adjusted to  $-14$  dBm;
- ▶ Set klystron reflected power interlock threshold to 0;
- ▶ 2.4  $\mu\text{s}$  delay between the RFP drive going away and the LLRF reacting to the interlock;
- ▶ RFP connected directly to the interlock chassis and set to  $-17$  dBm;
- ▶ Can use field damping transients to measure cavity Q and detuning.

The Good

AP Summary

Interlock Chain

Testing

Feedback Tuning

Drive Power Loop

The Bad

Klystron Phase



Loop

Tuner Loops

The Ugly

Summary

# Verifying RFP Output to Interlock Delay



- ▶ RFP output is split between the LLRF9 channel 0 and the interlock chassis;
- ▶ Station in tune mode, output adjusted to  $-14$  dBm;
- ▶ Set klystron reflected power interlock threshold to 0;
- ▶ 2.4  $\mu\text{s}$  delay between the RFP drive going away and the LLRF reacting to the interlock;
- ▶ RFP connected directly to the interlock chassis and set to  $-17$  dBm;
- ▶ Can use field damping transients to measure cavity Q and detuning.

## The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop



## The Bad

Klystron Phase  
Loop  
Tuner Loops

## The Ugly

## Summary

# Verifying RFP Output to Interlock Delay



- ▶ RFP output is split between the LLRF9 channel 0 and the interlock chassis;
- ▶ Station in tune mode, output adjusted to  $-14$  dBm;
- ▶ Set klystron reflected power interlock threshold to 0;
- ▶ 2.4  $\mu\text{s}$  delay between the RFP drive going away and the LLRF reacting to the interlock;
- ▶ RFP connected directly to the interlock chassis and set to  $-17$  dBm;
- ▶ Can use field damping transients to measure cavity Q and detuning.

The Good

AP Summary

Interlock Chain

Testing

Feedback Tuning

Drive Power Loop

The Bad

Klystron Phase



Loop

Tuner Loops

The Ugly



Summary

# Verifying RFP Output to Interlock Delay



- ▶ RFP output is split between the LLRF9 channel 0 and the interlock chassis;
- ▶ Station in tune mode, output adjusted to  $-14$  dBm;
- ▶ Set klystron reflected power interlock threshold to 0;
- ▶ 2.4  $\mu\text{s}$  delay between the RFP drive going away and the LLRF reacting to the interlock;
- ▶ RFP connected directly to the interlock chassis and set to  $-17$  dBm;
- ▶ Can use field damping transients to measure cavity Q and detuning.

# Cavity Parameters From a Trip



- ▶ Cavity 1;
- ▶ Cavity 2;
- ▶ Cavity 3;
- ▶ Cavity 4;
- ▶ Some pulsed machines use such transients to automatically extract cavity parameters;
- ▶ Not immediately applicable in CW operation, but may be useful for diagnostics, if automated.

## The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop



## The Bad

Klystron Phase  
Loop  
Tuner Loops

## The Ugly

## Summary

# Cavity Parameters From a Trip



- ▶ Cavity 1;
- ▶ Cavity 2;
- ▶ Cavity 3;
- ▶ Cavity 4;
- ▶ Some pulsed machines use such transients to automatically extract cavity parameters;
- ▶ Not immediately applicable in CW operation, but may be useful for diagnostics, if automated.

## The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop

## The Bad



Klystron Phase  
Loop  
Tuner Loops

## The Ugly

## Summary



# Cavity Parameters From a Trip



- ▶ Cavity 1;
- ▶ Cavity 2;
- ▶ Cavity 3;
- ▶ Cavity 4;
- ▶ Some pulsed machines use such transients to automatically extract cavity parameters;
- ▶ Not immediately applicable in CW operation, but may be useful for diagnostics, if automated.

## The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop



## The Bad

Klystron Phase  
Loop  
Tuner Loops

## The Ugly

## Summary

# Cavity Parameters From a Trip



- ▶ Cavity 1;
- ▶ Cavity 2;
- ▶ Cavity 3;
- ▶ Cavity 4;
- ▶ Some pulsed machines use such transients to automatically extract cavity parameters;
- ▶ Not immediately applicable in CW operation, but may be useful for diagnostics, if automated.

## The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop



## The Bad

Klystron Phase  
Loop  
Tuner Loops

## The Ugly

## Summary

# Cavity Parameters From a Trip



- ▶ Cavity 1;
- ▶ Cavity 2;
- ▶ Cavity 3;
- ▶ Cavity 4;
- ▶ Some pulsed machines use such transients to automatically extract cavity parameters;
- ▶ Not immediately applicable in CW operation, but may be useful for diagnostics, if automated.

## The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop



## The Bad

Klystron Phase  
Loop  
Tuner Loops

## The Ugly

## Summary

# Cavity Parameters From a Trip



- ▶ Cavity 1;
- ▶ Cavity 2;
- ▶ Cavity 3;
- ▶ Cavity 4;
- ▶ Some pulsed machines use such transients to automatically extract cavity parameters;
- ▶ Not immediately applicable in CW operation, but may be useful for diagnostics, if automated.

## The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop

## The Bad

Klystron Phase  
Loop  
Tuner Loops

## The Ugly

## Summary

# Outline

## The Good

AP Summary

Interlock Chain Testing

**Feedback Tuning**

Drive Power Loop

## The Bad

Klystron Phase Loop

Tuner Loops

## The Ugly

## Summary

### The Good

AP Summary

Interlock Chain  
Testing

**Feedback Tuning**

Drive Power Loop

### The Bad

Klystron Phase  
Loop


Tuner Loops

### The Ugly


### Summary

# Cavity Transfer Functions

Gain = 0.046,  $Q = 6603.96$ ,  $(\omega_r - \omega_{rl}) = 0.92$  kHz



$\tau = 799.85$  ns,  $\phi = 359.4$  deg



- ▶ Cavity 1;
- ▶ Cavity 2;
- ▶ Cavity 3;
- ▶ Cavity 4;
- ▶ Tuner loops running with  $0.1^\circ$  deadband;
- ▶ Vector sum configured on cavities 1 and 2, gains within 3%, phases within  $1.2^\circ$ .

The Good

AP Summary  
Interlock Chain  
Testing

Feedback Tuning  
Drive Power Loop



The Bad

Klystron Phase  
Loop  
Tuner Loops

The Ugly

Summary

# Cavity Transfer Functions



- ▶ Cavity 1;
- ▶ Cavity 2;
- ▶ Cavity 3;
- ▶ Cavity 4;
- ▶ Tuner loops running with  $0.1^\circ$  deadband;
- ▶ Vector sum configured on cavities 1 and 2, gains within 3%, phases within  $1.2^\circ$ .

The Good

AP Summary  
Interlock Chain  
Testing

Feedback Tuning  
Drive Power Loop

The Bad


Klystron Phase  
Loop  
Tuner Loops

The Ugly


Summary

# Cavity Transfer Functions

Gain = 0.004, Q = 6363.35, ( $\omega_r - \omega_{rf}$ ) = 0.37 kHz



$\tau = 801.24$  ns,  $\phi = 28.9$  deg



- ▶ Cavity 1;
- ▶ Cavity 2;
- ▶ Cavity 3;
- ▶ Cavity 4;
- ▶ Tuner loops running with  $0.1^\circ$  deadband;
- ▶ Vector sum configured on cavities 1 and 2, gains within 3%, phases within  $1.2^\circ$ .

## The Good

AP Summary  
Interlock Chain  
Testing

## Feedback Tuning

Drive Power Loop

## The Bad



Klystron Phase  
Loop  
Tuner Loops

## The Ugly

## Summary



# Cavity Transfer Functions



- ▶ Cavity 1;
- ▶ Cavity 2;
- ▶ Cavity 3;
- ▶ Cavity 4;
- ▶ Tuner loops running with  $0.1^\circ$  deadband;
- ▶ Vector sum configured on cavities 1 and 2, gains within 3%, phases within  $1.2^\circ$ .

## The Good

AP Summary  
Interlock Chain  
Testing

Feedback Tuning  
Drive Power Loop



## The Bad

Klystron Phase  
Loop  
Tuner Loops

## The Ugly

Summary

# Cavity Transfer Functions



- ▶ Cavity 1;
- ▶ Cavity 2;
- ▶ Cavity 3;
- ▶ Cavity 4;
- ▶ Tuner loops running with  $0.1^\circ$  deadband;
- ▶ Vector sum configured on cavities 1 and 2, gains within 3%, phases within  $1.2^\circ$ .

## The Good

AP Summary  
Interlock Chain  
Testing

Feedback Tuning  
Drive Power Loop


## The Bad

Klystron Phase  
Loop  
Tuner Loops

## The Ugly

## Summary

# Closed Loop Transfer Functions



- ▶ Transfer gain from the setpoint to the error vs. the offset frequency from the RF;
- ▶ High attenuation configuration, proportional shift 4, integral shift 20.

## The Good

- AP Summary
- Interlock Chain
- Testing
- Feedback Tuning
- Drive Power Loop


## The Bad

- Klystron Phase Loop
- Tuner Loops

## The Ugly

- Summary

# Closed Loop Transfer Functions



- ▶ Transfer gain from the setpoint to the error vs. the offset frequency from the RF;
- ▶ High attenuation configuration, proportional shift 4, integral shift 20.

## The Good

AP Summary  
Interlock Chain  
Testing

Feedback Tuning  
Drive Power Loop


## The Bad

Klystron Phase  
Loop  
Tuner Loops

## The Ugly

Summary

# Step Response Measurement



- ▶ Step response measurement in closed loop;
- ▶ 10% step from 500 to 550 kV;
- ▶ Proportional gain was too high (10 dB);
- ▶ Cleaner settling, little crosstalk to phase.

The Good

AP Summary  
Interlock Chain  
Testing

Feedback Tuning  
Drive Power Loop







The Bad

Klystron Phase  
Loop  
Tuner Loops

The Ugly

Summary

# Step Response Measurement



- ▶ Step response measurement in closed loop;
- ▶ 10% step from 500 to 550 kV;
- ▶ Proportional gain was too high (10 dB);
- ▶ Cleaner settling, little crosstalk to phase.

The Good

AP Summary  
Interlock Chain  
Testing

Feedback Tuning  
Drive Power Loop


The Bad

Klystron Phase  
Loop  
Tuner Loops

The Ugly

Summary

# Step Response Measurement



- ▶ Step response measurement in closed loop;
- ▶ 10% step from 500 to 550 kV;
- ▶ Proportional gain was too high (10 dB);
- ▶ Cleaner settling, little crosstalk to phase.

The Good

AP Summary  
Interlock Chain  
Testing

Feedback Tuning  
Drive Power Loop


The Bad

Klystron Phase  
Loop  
Tuner Loops

The Ugly

Summary

# Step Response Measurement



- ▶ Step response measurement in closed loop;
- ▶ 10% step from 500 to 550 kV;
- ▶ Proportional gain was too high (10 dB);
- ▶ Cleaner settling, little crosstalk to phase.

The Good

AP Summary  
Interlock Chain  
Testing

Feedback Tuning  
Drive Power Loop

The Bad

Klystron Phase  
Loop  
Tuner Loops

The Ugly

Summary



# Outline

## The Good

AP Summary

Interlock Chain Testing

Feedback Tuning

**Drive Power Loop**

## The Bad

Klystron Phase Loop

Tuner Loops

## The Ugly

## Summary

### The Good

AP Summary

Interlock Chain  
Testing

Feedback Tuning

**Drive Power Loop**

### The Bad




Klystron Phase  
Loop

Tuner Loops

### The Ugly

### Summary

# Full Station Cycle



- ▶ Full operational cycle from zero field to beam and back to zero;
- ▶ Demonstrates drive power loop operation — constant error during field ramping ( $\pm 5$  W);
- ▶ Two beam injection events, at 940 and 1020 s;
- ▶ HVPS adjusted by the drive power loop each time;
- ▶ Transfer function sweeps are visible.

The Good

AP Summary

Interlock Chain

Testing

Feedback Tuning

Drive Power Loop

The Bad

Klystron Phase




Loop

Tuner Loops

The Ugly

Summary

# Full Station Cycle



- ▶ Full operational cycle from zero field to beam and back to zero;
- ▶ Demonstrates drive power loop operation — constant error during field ramping ( $\pm 5$  W);
- ▶ Two beam injection events, at 940 and 1020 s;
- ▶ HVPS adjusted by the drive power loop each time;
- ▶ Transfer function sweeps are visible.

The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop




The Bad

Klystron Phase  
Loop  
Tuner Loops

The Ugly

Summary

# Full Station Cycle



- ▶ Full operational cycle from zero field to beam and back to zero;
- ▶ Demonstrates drive power loop operation — constant error during field ramping ( $\pm 5$  W);
- ▶ Two beam injection events, at 940 and 1020 s;
- ▶ HVPS adjusted by the drive power loop each time;
- ▶ Transfer function sweeps are visible.

The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop




The Bad

Klystron Phase  
Loop  
Tuner Loops

The Ugly

Summary

# Full Station Cycle



- ▶ Full operational cycle from zero field to beam and back to zero;
- ▶ Demonstrates drive power loop operation — constant error during field ramping ( $\pm 5$  W);
- ▶ Two beam injection events, at 940 and 1020 s;
- ▶ HVPS adjusted by the drive power loop each time;
- ▶ Transfer function sweeps are visible.

The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop




The Bad

Klystron Phase  
Loop  
Tuner Loops

The Ugly

Summary

# Full Station Cycle



- ▶ Full operational cycle from zero field to beam and back to zero;
- ▶ Demonstrates drive power loop operation — constant error during field ramping ( $\pm 5$  W);
- ▶ Two beam injection events, at 940 and 1020 s;
- ▶ HVPS adjusted by the drive power loop each time;
- ▶ Transfer function sweeps are visible.

The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop


The Bad

Klystron Phase  
Loop  
Tuner Loops

The Ugly

Summary

# Drive Power and LLRF9 Output



- ▶ No saturation over this range;
- ▶ Slightly lower gain at low power settings;
- ▶ Voltage gain change around 30% from 0 to 35 W.

## The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop


## The Bad

Klystron Phase  
Loop  
Tuner Loops

## The Ugly

Summary

# Drive Power and LLRF9 Output



- ▶ No saturation over this range;
- ▶ Slightly lower gain at low power settings;
- ▶ Voltage gain change around 30% from 0 to 35 W.

## The Good

- AP Summary
- Interlock Chain
- Testing
- Feedback Tuning
- Drive Power Loop

## The Bad


- Klystron Phase Loop
- Tuner Loops

## The Ugly

- Summary



# Drive Power and LLRF9 Output



- ▶ No saturation over this range;
- ▶ Slightly lower gain at low power settings;
- ▶ Voltage gain change around 30% from 0 to 35 W.

## The Good

- AP Summary
- Interlock Chain
- Testing
- Feedback Tuning
- Drive Power Loop

## The Bad

- Klystron Phase Loop
- Tuner Loops

## The Ugly

- Summary

# Outline

## The Good

- AP Summary
- Interlock Chain Testing
- Feedback Tuning
- Drive Power Loop

## The Bad

- Klystron Phase Loop
- Tuner Loops

## The Ugly

## Summary

## The Good

- AP Summary
- Interlock Chain Testing
- Feedback Tuning
- Drive Power Loop




## The Bad

- Klystron Phase Loop
- Tuner Loops

## The Ugly

## Summary

# Loop Latchup



- ▶ In the process of slowly raising the field and the HVPS limit we ran into drive power latchup;
- ▶ Saturated at 60 W;
- ▶ The problem turned out to be the disabled klystron phase loop;
- ▶ Pure operator error.

The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop




The Bad

Klystron Phase  
Loop  
Tuner Loops

The Ugly

Summary

# Loop Latchup



- ▶ In the process of slowly raising the field and the HVPS limit we ran into drive power latchup;
- ▶ Saturated at 60 W;
- ▶ The problem turned out to be the disabled klystron phase loop;
- ▶ Pure operator error.

The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop

The Bad




Klystron Phase  
Loop

Tuner Loops

The Ugly

Summary

# Loop Latchup



- ▶ In the process of slowly raising the field and the HVPS limit we ran into drive power latchup;
- ▶ Saturated at 60 W;
- ▶ The problem turned out to be the disabled klystron phase loop;
- ▶ Pure operator error.

The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop




The Bad

Klystron Phase  
Loop  
Tuner Loops

The Ugly

Summary

# Loop Latchup



- ▶ In the process of slowly raising the field and the HVPS limit we ran into drive power latchup;
- ▶ Saturated at 60 W;
- ▶ The problem turned out to be the disabled klystron phase loop;
- ▶ Pure operator error.

The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop

The Bad

Klystron Phase  
Loop

Tuner Loops

The Ugly

Summary

# Outline

## The Good

- AP Summary
- Interlock Chain Testing
- Feedback Tuning
- Drive Power Loop

## The Bad

- Klystron Phase Loop
- Tuner Loops

## The Ugly

## Summary

### The Good

- AP Summary
- Interlock Chain Testing
- Feedback Tuning
- Drive Power Loop


### The Bad

- Klystron Phase Loop
- Tuner Loops

### The Ugly

### Summary


# Dual Tuner Loops



- ▶ When we finished the shift, LLRF9 was left with the interlock tripped;
- ▶ Normally that is sufficient to guarantee that the unit is not actively controlling things;
- ▶ Closed tuner loops got enabled when the forward power threshold was exceeded;
- ▶ Mostly seen in tuner D control;
- ▶ Modified LLRF9 IOC to disable tuner loops when the interlock is tripped.




# Dual Tuner Loops




- ▶ When we finished the shift, LLRF9 was left with the interlock tripped;
- ▶ Normally that is sufficient to guarantee that the unit is not actively controlling things;
- ▶ Closed tuner loops got enabled when the forward power threshold was exceeded;
- ▶ Mostly seen in tuner D control;
- ▶ Modified LLRF9 IOC to disable tuner loops when the interlock is tripped.

# Dual Tuner Loops



- ▶ When we finished the shift, LLRF9 was left with the interlock tripped;
- ▶ Normally that is sufficient to guarantee that the unit is not actively controlling things;
- ▶ Closed tuner loops got enabled when the forward power threshold was exceeded;
- ▶ Mostly seen in tuner D control;
- ▶ Modified LLRF9 IOC to disable tuner loops when the interlock is tripped.

# Dual Tuner Loops



- ▶ When we finished the shift, LLRF9 was left with the interlock tripped;
- ▶ Normally that is sufficient to guarantee that the unit is not actively controlling things;
- ▶ Closed tuner loops got enabled when the forward power threshold was exceeded;
- ▶ Mostly seen in tuner D control;
- ▶ Modified LLRF9 IOC to disable tuner loops when the interlock is tripped.

The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop


The Bad

Klystron Phase  
Loop  
Tuner Loops

The Ugly

Summary

# Dual Tuner Loops



- ▶ When we finished the shift, LLRF9 was left with the interlock tripped;
- ▶ Normally that is sufficient to guarantee that the unit is not actively controlling things;
- ▶ Closed tuner loops got enabled when the forward power threshold was exceeded;
- ▶ Mostly seen in tuner D control;
- ▶ Modified LLRF9 IOC to disable tuner loops when the interlock is tripped.

The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop


The Bad

Klystron Phase  
Loop  
Tuner Loops

The Ugly


Summary

# Beam Dump Event



- ▶ After adding the tuner loop modification, I restarted the LLRF9 IOC at 22:50 on 2021-02-24;
- ▶ As it turns out, at startup the IOC resets the HVPS to the minimum value (50 kV);
- ▶ Caused the station to trip...
- ▶ Restarted the IOC during the access on 2021-02-26 to disconnect it from SRF1 EPICS control channels;
- ▶ The bug was in the code designed to reset HVPS to the minimum value when the interlock trips.

# Beam Dump Event




- ▶ After adding the tuner loop modification, I restarted the LLRF9 IOC at 22:50 on 2021-02-24;
- ▶ As it turns out, at startup the IOC resets the HVPS to the minimum value (50 kV);
- ▶ Caused the station to trip...
- ▶ Restarted the IOC during the access on 2021-02-26 to disconnect it from SRF1 EPICS control channels;
- ▶ The bug was in the code designed to reset HVPS to the minimum value when the interlock trips.

The Good  
AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop

The Bad  
Klystron Phase  
Loop  
Tuner Loops

The Ugly  
Summary

# Beam Dump Event




- ▶ After adding the tuner loop modification, I restarted the LLRF9 IOC at 22:50 on 2021-02-24;
- ▶ As it turns out, at startup the IOC resets the HVPS to the minimum value (50 kV);
- ▶ Caused the station to trip...
- ▶ Restarted the IOC during the access on 2021-02-26 to disconnect it from SRF1 EPICS control channels;
- ▶ The bug was in the code designed to reset HVPS to the minimum value when the interlock trips.

The Good  
 AP Summary  
 Interlock Chain  
 Testing  
 Feedback Tuning  
 Drive Power Loop

The Bad  
 Klystron Phase Loop  
 Tuner Loops

The Ugly  
 Summary


# Beam Dump Event



- ▶ After adding the tuner loop modification, I restarted the LLRF9 IOC at 22:50 on 2021-02-24;
- ▶ As it turns out, at startup the IOC resets the HVPS to the minimum value (50 kV);
- ▶ Caused the station to trip...
- ▶ Restarted the IOC during the access on 2021-02-26 to disconnect it from SRF1 EPICS control channels;
- ▶ The bug was in the code designed to reset HVPS to the minimum value when the interlock trips.



# Beam Dump Event



- ▶ After adding the tuner loop modification, I restarted the LLRF9 IOC at 22:50 on 2021-02-24;
- ▶ As it turns out, at startup the IOC resets the HVPS to the minimum value (50 kV);
- ▶ Caused the station to trip...
- ▶ Restarted the IOC during the access on 2021-02-26 to disconnect it from SRF1 EPICS control channels;
- ▶ The bug was in the code designed to reset HVPS to the minimum value when the interlock trips.

- ▶ **Successful test with full field and beam;**
- ▶ Ready for the high beam currents;
- ▶ **TODO:**
  - ▶ Implement the precision station voltage control loop;
  - ▶ Station control state machine sequence development.

## The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop

## The Bad

Klystron Phase  
Loop  
Tuner Loops

## The Ugly

## Summary

- ▶ Successful test with full field and beam;
- ▶ Ready for the high beam currents;
- ▶ TODO:
  - ▶ Implement the precision station voltage control loop;
  - ▶ Station control state machine sequence development.

## The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop

## The Bad

Klystron Phase  
Loop  
Tuner Loops

## The Ugly

## Summary

- ▶ Successful test with full field and beam;
- ▶ Ready for the high beam currents;
- ▶ TODO:
  - ▶ Implement the precision station voltage control loop;
  - ▶ Station control state machine sequence development.

## The Good

AP Summary  
Interlock Chain  
Testing  
Feedback Tuning  
Drive Power Loop

## The Bad

Klystron Phase  
Loop  
Tuner Loops

## The Ugly

## Summary